Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
12	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2016-17)										
	ROAD PORTION										Dt:09/03/18
	MANJUNATH NAGAR										
	1ST CROSS IN5TH CROSS										
	0.00	15.00		0.00	15.00	4.50	4.80	4.65	0.20	0.00	
	15.00	31.00		0.00	16.00	4.80	4.00	4.40	0.20	0.00	
	MANJUNATH NAGAR										
	2ND CROSS IN5TH CROSS										
	0.00	15.00		0.00	15.00	4.00	4.00	4.00	0.20	0.00	
	15.00	32.00		0.00	17.00	4.00	4.00	3.85	0.20	0.00	
	MANJUNATH NAGAR										
	1ST CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	5.30	4.90	5.10	0.20	15.30	
	15.00	30.00		1.00	15.00	4.90	4.55	4.73	0.20	14.18	
	30.00	45.00		1.00	15.00	4.55	4.80	4.68	0.20	14.03	
	45.00	60.00		1.00	15.00	4.80	4.70	4.75	0.20	14.25	
	60.00	72.80		1.00	12.80	4.70	4.70	4.70	0.20	12.03	
							TOTAL			69.78	Cum

09/03/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Engineer

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
13	KSRB 4-1.2. Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S.R 2016-17)										
	BED CONCRETE										Dt:11/07/18
	MANJUNATH NAGAR										
	1ST CROSS IN5TH CROSS										
	0.00	15.00		1.00	15.00	4.50	4.80	4.65	0.15	10.46	
	15.00	31.00		1.00	16.00	4.80	4.00	4.40	0.15	10.56	
	MANJUNATH NAGAR										
	2ND CROSS IN5TH CROSS										
	0.00	15.00		1.00	15.00	4.00	4.00	4.00	0.15	9.00	
	15.00	32.00		1.00	17.00	4.00	3.70	3.85	0.15	9.82	
	MANJUNATH NAGAR										
	1ST CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	5.30	4.90	5.10	0.15	11.48	
	15.00	30.00		1.00	15.00	4.90	4.55	4.73	0.15	10.63	
	30.00	45.00		1.00	15.00	4.55	4.80	4.68	0.15	10.52	
	45.00	60.00		1.00	15.00	4.80	4.70	4.75	0.15	10.69	
	60.00	72.80		1.00	12.80	4.70	4.70	4.70	0.15	9.02	
	MANJUNATH NAGAR										
	2ND CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	2.65	2.65	2.65	0.15	5.96	
	15.00	25.00		1.00	10.00	2.65	2.65	2.65	0.15	3.98	
	MANJUNATH NAGAR										
	3RD CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	4.30	4.30	4.30	0.15	9.68	
	15.00	30.00		1.00	15.00	4.30	4.25	4.28	0.15	9.62	
	30.00	45.00		1.00	15.00	4.25	3.80	4.03	0.15	9.06	
	45.00	52.00		1.00	7.00	3.80	4.30	4.05	0.15	4.25	
	For Drain										
	MANJUNATH NAGAR										
	5TH CROSS										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.15	1.35	
	15.00	30.00		1.00	15.00			0.60	0.15	1.35	
	30.00	45.00		1.00	15.00			0.60	0.15	1.35	
	45.00	60.00		1.00	15.00			0.60	0.15	1.35	

Consultants

11/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	60.00	75.00		1.00	15.00			0.60	0.15	1.35	11/07/18
	75.00	90.00		1.00	15.00			0.60	0.15	1.35	
	90.00	105.00		1.00	15.00			0.60	0.15	1.35	
	105.00	120.00		1.00	15.00			0.60	0.15	1.35	
	120.00	135.00		1.00	15.00			0.60	0.15	1.35	
	135.00	150.00		1.00	15.00			0.60	0.15	1.35	
	150.00	165.00		1.00	15.00			0.60	0.15	1.35	
	165.00	180.00		1.00	15.00			0.60	0.15	1.35	
	180.00	191.00		1.00	11.00			0.60	0.15	0.99	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.15	1.35	
	15.00	30.00		1.00	15.00			0.60	0.15	1.35	
	30.00	45.00		1.00	15.00			0.60	0.15	1.35	
	45.00	60.00		1.00	15.00			0.60	0.15	1.35	
	60.00	75.00		1.00	15.00			0.60	0.15	1.35	
	75.00	90.00		1.00	15.00			0.60	0.15	1.35	
	90.00	105.00		1.00	15.00			0.60	0.15	1.35	
	105.00	120.00		1.00	15.00			0.60	0.15	1.35	
	120.00	135.00		1.00	15.00			0.60	0.15	1.35	
	135.00	150.00		1.00	15.00			0.60	0.15	1.35	
	150.00	165.00		1.00	15.00			0.60	0.15	1.35	
	165.00	180.00		1.00	15.00			0.60	0.15	1.35	
	180.00	191.00		1.00	11.00			0.60	0.15	0.99	
	MANJUNATH NAGAR										19/07/18
	6TH CROSS										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.15	1.35	
	15.00	30.00		1.00	15.00			0.60	0.15	1.35	
	30.00	45.00		1.00	15.00			0.60	0.15	1.35	
	45.00	60.00		1.00	15.00			0.60	0.15	1.35	
	60.00	75.00		1.00	15.00			0.60	0.15	1.35	
	75.00	90.00		1.00	15.00			0.60	0.15	1.35	
	90.00	105.00		1.00	15.00			0.60	0.15	1.35	
	105.00	120.00		1.00	15.00			0.60	0.15	1.35	
	120.00	135.00		1.00	15.00			0.60	0.15	1.35	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.15	1.35	
	15.00	30.00		1.00	15.00			0.60	0.15	1.35	
	30.00	45.00		1.00	15.00			0.60	0.15	1.35	
	45.00	60.00		1.00	15.00			0.60	0.15	1.35	
	60.00	75.00		1.00	15.00			0.60	0.15	1.35	

TEJUS CONSULTANTS Consultant

19/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, C05-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	75.00	90.00		1.00	15.00			0.60	0.15	1.35	19/07/18
	90.00	105.00		1.00	15.00			0.60	0.15	1.35	
	105.00	120.00		1.00	15.00			0.60	0.15	1.35	
	120.00	135.00		1.00	15.00			0.60	0.15	1.35	
	SSM Culver Rising										
	Culvert 1			2.00	5.92			0.45	0.15	0.80	
	Culvert 2			2.00	5.95			0.45	0.15	0.80	
	Culvert 3			2.00	6.00			0.45	0.15	0.81	
	Culvert 4			2.00	6.20			0.45	0.15	0.84	
	Culvert 5			2.00	5.80			0.45	0.15	0.78	
	Culvert 6			2.00	6.10			0.45	0.15	0.82	
							TOTAL			198.25	Cum

19/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEWS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
14	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum) ((P.No.177, I.No.22.6.1 of PW,P&IWTD SR 2016-17)										
	MANJUNATH NAGAR										Dt:10/08/18
	1ST CROSS IN5TH CROSS										
	0.00	15.00		1.00	15.00	4.50	4.80	4.65	0.10	6.98	
	15.00	31.00		1.00	16.00	4.80	4.00	4.40	0.10	7.04	
	MANJUNATH NAGAR										
	2ND CROSS IN5TH CROSS										
	0.00	15.00		1.00	15.00	4.00	4.00	4.00	0.10	6.00	
	15.00	32.00		1.00	17.00	4.00	3.70	3.85	0.10	6.55	
	MANJUNATH NAGAR										
	1ST CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	5.30	4.90	5.10	0.10	7.65	
	15.00	30.00		1.00	15.00	4.90	4.55	4.73	0.10	7.09	
	30.00	45.00		1.00	15.00	4.55	4.80	4.68	0.10	7.01	
	45.00	60.00		1.00	15.00	4.80	4.70	4.75	0.10	7.13	
	60.00	72.80		1.00	12.80	4.70	4.70	4.70	0.10	6.02	
	MANJUNATH NAGAR										
	2ND CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	2.65	2.65	2.65	0.10	3.98	
	15.00	25.00		1.00	10.00	2.65	2.65	2.65	0.10	2.65	
	MANJUNATH NAGAR										
	3RD CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	4.30	4.30	4.30	0.10	6.45	
	15.00	30.00		1.00	15.00	4.30	4.25	4.28	0.10	6.41	
	30.00	45.00		1.00	15.00	4.25	3.80	4.03	0.10	6.04	
	45.00	52.00		1.00	7.00	3.80	4.30	4.05	0.10	2.84	
							TOTAL			**89.81**	**Cum**

10/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Consultant

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
15	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift.(P.No.177, I.No.22.7 of PW, P&IWTD SR 2016-17)										
	MANJUNATH NAGAR										Dt:10/08/18
	1ST CROSS IN5TH CROSS										
	0.00	15.00		1.00	15.00	4.50	4.80	4.65		69.75	
	15.00	31.00		1.00	16.00	4.80	4.00	4.40		70.40	
	MANJUNATH NAGAR										
	2ND CROSS IN5TH CROSS										
	0.00	15.00		1.00	15.00	4.00	4.00	4.00		60.00	
	15.00	32.00		1.00	17.00	4.00	3.70	3.85		65.45	
	MANJUNATH NAGAR										
	1ST CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	5.30	4.90	5.10		76.50	
	15.00	30.00		1.00	15.00	4.90	4.55	4.73		70.88	
	30.00	45.00		1.00	15.00	4.55	4.80	4.68		70.13	
	45.00	60.00		1.00	15.00	4.80	4.70	4.75		71.25	
	60.00	72.80		1.00	12.80	4.70	4.70	4.70		60.16	
	MANJUNATH NAGAR										
	2ND CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	2.65	2.65	2.65		39.75	
	15.00	25.00		1.00	10.00	2.65	2.65	2.65		26.50	
	MANJUNATH NAGAR										
	3RD CROSS IN 6TH CROSS										
	0.00	15.00		1.00	15.00	4.30	4.30	4.30		64.50	
	15.00	30.00		1.00	15.00	4.30	4.25	4.28		64.13	
	30.00	45.00		1.00	15.00	4.25	3.80	4.03		60.38	
	45.00	52.00		1.00	7.00	3.80	4.30	4.05		28.35	
							TOTAL			898.11	Sqm

10/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
16	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158, I.No.20.18 of PW,P&IWTD SR 2016-17)										
	MANJUNATH NAGAR										Dt:16/07/18
	5TH CROSS										
	0.00	15.00		1.00	15.00	4.50	4.60	4.55	0.23	15.70	
	15.00	30.00		1.00	15.00	4.60	4.10	4.35	0.23	15.01	
	30.00	45.00		1.00	15.00	4.10	3.80	3.95	0.23	13.63	
	45.00	60.00		1.00	15.00	3.80	4.30	4.05	0.23	13.97	
	60.00	75.00		1.00	15.00	4.30	4.50	4.40	0.23	15.18	
	75.00	90.00		1.00	15.00	4.50	4.70	4.60	0.23	15.87	
	90.00	105.00		1.00	15.00	4.70	4.50	4.60	0.23	15.87	
	105.00	120.00		1.00	15.00	4.50	4.20	4.35	0.23	15.01	
	120.00	135.00		1.00	15.00	4.20	4.10	4.15	0.23	14.32	
	135.00	150.00		1.00	15.00	4.10	3.90	4.00	0.23	13.80	
	150.00	165.00		1.00	15.00	3.90	4.20	4.05	0.23	13.97	
	165.00	180.00		1.00	15.00	4.20	4.80	4.50	0.23	15.53	
	180.00	191.00		1.00	11.00	4.80	4.80	4.80	0.23	12.14	
	MANJUNATH NAGAR										
	6TH CROSS										
	0.00	15.00		1.00	15.00	4.10	4.00	4.05	0.23	13.97	
	15.00	30.00		1.00	15.00	4.10	4.10	4.10	0.23	14.15	
	30.00	45.00		1.00	15.00	4.10	4.00	4.05	0.23	13.97	
	45.00	60.00		1.00	15.00	4.10	4.00	4.05	0.23	13.97	
	60.00	75.00		1.00	15.00	4.10	4.00	4.05	0.23	13.97	
	75.00	90.00		1.00	15.00	4.10	3.70	3.90	0.23	13.46	
	90.00	105.00		1.00	15.00	4.10	3.80	3.95	0.23	13.63	
	105.00	120.00		1.00	15.00	4.10	4.20	4.15	0.23	14.32	
	120.00	135.00		1.00	15.00	4.10	4.20	4.15	0.23	14.32	
							TOTAL			315.74	Cum
	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&IWTD SR 2016-17)										
	MANJUNATH NAGAR										Dt:02/08/18
	5TH CROSS										
	0.00	15.00		1.00	15.00	4.50	4.60	4.55		68.25	
	15.00	30.00		1.00	15.00	4.60	4.10	4.35		65.25	
	30.00	45.00		1.00	15.00	4.10	3.80	3.95		59.25	

16/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Assistant Executive Engineer

RAJUS CONSULTANTS

Consultant

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	45.00	60.00		1.00	15.00	3.80	4.30	4.05		60.75	
	60.00	75.00		1.00	15.00	4.30	4.50	4.40		66.00	
	75.00	90.00		1.00	15.00	4.50	4.70	4.60		69.00	
	90.00	105.00		1.00	15.00	4.70	4.50	4.60		69.00	
	105.00	120.00		1.00	15.00	4.50	4.20	4.35		65.25	
	120.00	135.00		1.00	15.00	4.20	4.10	4.15		62.25	
	135.00	150.00		1.00	15.00	4.10	3.90	4.00		60.00	
	150.00	165.00		1.00	15.00	3.90	4.20	4.05		60.75	
	165.00	180.00		1.00	15.00	4.20	4.80	4.50		67.50	
	180.00	191.00		1.00	11.00	4.80	4.80	4.80		52.80	
	MANJUNATH NAGAR										
	6TH CROSS										
	0.00	15.00		1.00	15.00	4.10	4.00	4.05		60.75	
	15.00	30.00		1.00	15.00	4.10	4.10	4.10		61.50	
	30.00	45.00		1.00	15.00	4.10	4.00	4.05		60.75	
	45.00	60.00		1.00	15.00	4.10	4.00	4.05		60.75	
	60.00	75.00		1.00	15.00	4.10	4.00	4.05		60.75	
	75.00	90.00		1.00	15.00	4.10	3.70	3.90		58.50	
	90.00	105.00		1.00	15.00	4.10	3.80	3.95		59.25	
	105.00	120.00		1.00	15.00	4.10	4.20	4.15		62.25	
	120.00	135.00		1.00	15.00	4.10	4.20	4.15		62.25	
							TOTAL			1372.80	Sqm

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJUS CONSULTANTS Consultants

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
17	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17)										
	MANJUNATH NAGAR										Dt:03/08/18
	5TH CROSS										
	0.00	15.00		1.00	15.00	4.50	4.60	4.55		68.25	
	15.00	30.00		1.00	15.00	4.60	4.10	4.35		65.25	
	30.00	45.00		1.00	15.00	4.10	3.80	3.95		59.25	
	45.00	60.00		1.00	15.00	3.80	4.30	4.05		60.75	
	60.00	75.00		1.00	15.00	4.30	4.50	4.40		66.00	
	75.00	90.00		1.00	15.00	4.50	4.70	4.60		69.00	
	90.00	105.00		1.00	15.00	4.70	4.50	4.60		69.00	
	105.00	120.00		1.00	15.00	4.50	4.20	4.35		65.25	
	120.00	135.00		1.00	15.00	4.20	4.10	4.15		62.25	
	135.00	150.00		1.00	15.00	4.10	3.90	4.00		60.00	
	150.00	165.00		1.00	15.00	3.90	4.20	4.05		60.75	
	165.00	180.00		1.00	15.00	4.20	4.80	4.50		67.50	
	180.00	191.00		1.00	11.00	4.80	4.80	4.80		52.80	
	MANJUNATH NAGAR										
	6TH CROSS										
	0.00	15.00		1.00	15.00	4.10	4.00	4.05		60.75	
	15.00	30.00		1.00	15.00	4.10	4.10	4.10		61.50	
	30.00	45.00		1.00	15.00	4.10	4.00	4.05		60.75	
	45.00	60.00		1.00	15.00	4.10	4.00	4.05		60.75	
	60.00	75.00		1.00	15.00	4.10	4.00	4.05		60.75	
	75.00	90.00		1.00	15.00	4.10	3.70	3.90		58.50	
	90.00	105.00		1.00	15.00	4.10	3.80	3.95		59.25	
	105.00	120.00		1.00	15.00	4.10	4.20	4.15		62.25	
	120.00	135.00		1.00	15.00	4.10	4.20	4.15		62.25	
							TOTAL			1372.80	Sqm

03/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEJUS CONSULTANTS

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
18	KSRRB M500-19 Providing and laying bituminous concrete 30-40 mm compacted thickness with VG30 Bitumen grade using 40-60 HMP using crushed aggregates of grading II, premixed with bituminous binder at 5.4% of mix and filler, transporting the hot mix to work site, laying with a mechanical paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction as per MoRT&H specification clause No. 500.9 complete in all respects as per specifications. MORTH Specification No. 509 (P.No.165 of I.No.21.22.6 in PW,P&IWTD S.R 2016-17)										
	MANJUNATH NAGAR										Dt:04/08/18
	5TH CROSS										
	0.00	15.00		1.00	15.00	4.50	4.60	4.55	0.04	2.73	
	15.00	30.00		1.00	15.00	4.60	4.10	4.35	0.04	2.61	
	30.00	45.00		1.00	15.00	4.10	3.80	3.95	0.04	2.37	
	45.00	60.00		1.00	15.00	3.80	4.30	4.05	0.04	2.43	
	60.00	75.00		1.00	15.00	4.30	4.50	4.40	0.04	2.64	
	75.00	90.00		1.00	15.00	4.50	4.70	4.60	0.04	2.76	
	90.00	105.00		1.00	15.00	4.70	4.50	4.60	0.04	2.76	
	105.00	120.00		1.00	15.00	4.50	4.20	4.35	0.04	2.61	
	120.00	135.00		1.00	15.00	4.20	4.10	4.15	0.04	2.49	
	135.00	150.00		1.00	15.00	4.10	3.90	4.00	0.04	2.40	
	150.00	165.00		1.00	15.00	3.90	4.20	4.05	0.04	2.43	
	165.00	180.00		1.00	15.00	4.20	4.80	4.50	0.04	2.70	
	180.00	191.00		1.00	11.00	4.80	4.80	4.80	0.04	2.11	
	MANJUNATH NAGAR										
	6TH CROSS										
	0.00	15.00		1.00	15.00	4.10	4.00	4.05	0.04	2.43	
	15.00	30.00		1.00	15.00	4.10	4.10	4.10	0.04	2.46	
	30.00	45.00		1.00	15.00	4.10	4.00	4.05	0.04	2.43	
	45.00	60.00		1.00	15.00	4.10	4.00	4.05	0.04	2.43	
	60.00	75.00		1.00	15.00	4.10	4.00	4.05	0.04	2.43	
	75.00	90.00		1.00	15.00	4.10	3.70	3.90	0.04	2.34	
	90.00	105.00		1.00	15.00	4.10	3.80	3.95	0.04	2.37	
	105.00	120.00		1.00	15.00	4.10	4.20	4.15	0.04	2.49	
	120.00	135.00		1.00	15.00	4.10	4.20	4.15	0.04	2.49	
							TOTAL			**54.91**	**Cum.**

04/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 19.Improvements to Roads, and Drains at Nagawara Village, Chanakya Layout, Manjunatha Nagar and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
19	KSRRB M800-13. Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5mm is exclusive of surface applied glass beads as per IRC 35. The finished surface to be level, uniform and free from streaks and holes complete as per specifications. MORTH Specification No. 803.(P.No.185, I.No.24.15 of PW,P&IWTD SR 2016-17)									
	Lane Marking									Dt:10/08/18
	Edge Line			2.00	326.00			0.10		65.20	
							TOTAL			65.20	Sqm

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work : 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BYATARAYANAPURA DIVISION

MEASUREMENT SHEET

1st & Part bill

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Bytarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
1	KSRRB M200-15.2. Dismantling of existing structures like culverts, Bridges, retaining walls and other structure comprising of masonry, cement concrete, wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceble material and stacking the serviceble material with all lifts complete as per specifications. iii) Dismantling Stone Masonry B. Rubble Stone maonry in cement mortar (P.No.138, I No.18.27 of PW,P&IWTD SR 2016-17)										
	L shape Road										Dt:03/05/18
	0.00	30.00		2.00	30.00			0.45	0.23	6.21	
	30.00	60.00		2.00	30.00			0.45	0.23	6.21	
	60.00	90.00		2.00	30.00			0.45	0.23	6.21	
	90.00	120.00		2.00	30.00			0.45	0.23	6.21	
	120.00	150.00		2.00	30.00			0.45	0.23	6.21	
							TOTAL			**31.05**	**Cum**

03/05/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
2	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.142, I.No.19.1 of PW, P&IWTD SR 2016-17)										
	DESILT										Dt:05/05/18
	NEW DRAIN										
	MARIYANNA PALYA										
	CROSS ROAD 1										
	LHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.60	10.80	
	30.00	50.00	L/S	1.00	20.00			0.60	0.60	7.20	
	RHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.60	10.80	
	30.00	54.00	L/S	1.00	24.00			0.60	0.60	8.64	
	CROSS ROAD 2										
	LHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.60	10.80	
	30.00	54.00	L/S	1.00	24.00			0.60	0.60	8.64	
	RHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.60	10.80	
	30.00	60.00	L/S	1.00	30.00			0.60	0.60	10.80	
	60.00	68.00	L/S	1.00	8.00			0.60	0.60	2.88	
	CROSS ROAD 3										
	LHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.60	10.80	
	30.00	45.00	L/S	1.00	15.00			0.60	0.60	5.40	
	CROSS ROAD 4										
	RHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.60	10.80	
	30.00	54.00	L/S	1.00	24.00			0.60	0.60	8.64	
	CROSS ROAD 5										
	LHS										
	0.00	30.00	L/S	1.00	30.00			0.60	0.60	10.80	
	30.00	60.00	L/S	1.00	30.00			0.60	0.60	10.80	
	60.00	90.00	L/S	1.00	30.00			0.60	0.60	10.80	
	C Main Road										
	0.00	30.00		1.00	30.00			0.60	0.60	10.80	
	30.00	60.00		1.00	30.00			0.60	0.60	10.80	
	60.00	90.00		1.00	30.00			0.60	0.60	10.80	

PLUS CONSULTANTS Consultant

05/05/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	90.00	110.00		1.00	20.00			0.60	0.60	7.20	
											Dt:05/05/25
	CULVERTS										
	CULVERT 1			1.00	5.00			1.50	1.05	7.88	
	CULVERT 2			1.00	5.00			1.50	1.05	7.88	
	CULVERT 3			1.00	5.00			1.50	1.05	7.88	
	CULVERT 4			1.00	5.50			1.50	1.05	8.66	
	CULVERT 5			1.00	5.00			1.50	1.05	7.88	
	CULVERT 6			1.00	5.20			1.50	1.05	8.19	
	CULVERT 7			1.00	5.60			1.50	1.05	8.82	
	CULVERT 8			1.00	5.40			1.50	1.05	8.51	
	CULVERT 9			1.00	5.30			1.50	1.05	8.35	
	Dasarahalli Main Road										
	RHS										
	0.00	30.00		1.00	30.00			1.50	1.05	47.25	
	30.00	60.00		1.00	30.00			1.50	1.05	47.25	
	60.00	90.00		1.00	30.00			1.50	1.05	47.25	
	90.00	120.00		1.00	30.00			1.50	1.05	47.25	
	120.00	150.00		1.00	30.00			1.50	1.05	47.25	
	LHS										
	0.00	30.00		1.00	30.00			1.50	1.05	47.25	
	30.00	60.00		1.00	30.00			1.50	1.05	47.25	
	60.00	90.00		1.00	30.00			1.50	1.05	47.25	
	90.00	120.00		1.00	30.00			1.50	1.05	47.25	
	120.00	150.00		1.00	30.00			1.50	1.05	47.25	
	CC Road										
	Cross Road-1										
	0.00	30.00		1.00	30.00			3.20	0.15	14.40	
	30.00	60.00		1.00	30.00			3.20	0.15	14.40	
	60.00	90.00		1.00	30.00			3.20	0.15	14.40	
	90.00	120.00		1.00	30.00			3.20	0.15	14.40	
	120.00	140.00		1.00	20.00			3.20	0.15	9.60	
	140.00	170.00		1.00	30.00			3.20	0.15	14.40	
							TOTAL			817.13	Cum

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
3	KSRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. Specifcation No. KBS 5.1.13 (using available stones) (P.No.23, I.No.5.6 of PW, P&IWTD S.R 2016-17)										Dt: 25/05/18
	L shape Road										
	0.00	30.00		2.00	30.00			0.45	0.23	6.21	
	30.00	60.00		2.00	30.00			0.45	0.23	6.21	
	60.00	90.00		2.00	30.00			0.45	0.23	6.21	
	90.00	120.00		2.00	30.00			0.45	0.23	6.21	
	120.00	150.00		2.00	30.00			0.45	0.23	6.21	
							TOTAL			**31.05**	**Cum**

25/05/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

CONSULTANT

Consultant

Assistant Engineer

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4	KSRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. Specifcation No. KBS 5.1.13. (P.No.23, I.No.5.6 of PW, P&IWTD S.R 2016-17)										
	CULVERTS										Dt: 25/05/18
	CULVERT 1			2.00	5.00			0.45	0.90	4.05	
	CULVERT 2			2.00	5.00			0.45	0.90	4.05	
	CULVERT 3			2.00	5.00			0.45	0.90	4.05	
	CULVERT 4			2.00	5.50			0.45	0.90	4.46	
	CULVERT 5			2.00	5.00			0.45	0.90	4.05	
	CULVERT 6			2.00	5.20			0.45	0.90	4.21	
	CULVERT 7			2.00	5.60			0.45	0.90	4.54	
	CULVERT 8			2.00	5.40			0.45	0.90	4.37	
	CULVERT 9			2.00	5.30			0.45	0.90	4.29	
	L shape Road										
	0.00	30.00		2.00	30.00			0.45	0.45	12.15	
	30.00	60.00		2.00	30.00			0.45	0.45	12.15	
	60.00	90.00		2.00	30.00			0.45	0.45	12.15	
	90.00	120.00		2.00	30.00			0.45	0.45	12.15	
	120.00	150.00		2.00	30.00			0.45	0.45	12.15	
	Dasarahalli Main Road										
	RHS										
	0.00	30.00		1.00	30.00			1.50	0.90	40.50	
	30.00	60.00		1.00	30.00			1.50	0.90	40.50	
	60.00	90.00		1.00	30.00			1.50	0.90	40.50	
	90.00	120.00		1.00	30.00			1.50	0.90	40.50	
	120.00	150.00		1.00	30.00			1.50	0.90	40.50	
	LHS										
	0.00	30.00		1.00	30.00			1.50	0.90	40.50	
	30.00	60.00		1.00	30.00			1.50	0.90	40.50	
	60.00	90.00		1.00	30.00			1.50	0.90	40.50	
	90.00	120.00		1.00	30.00			1.50	0.90	40.50	
	120.00	150.00		1.00	30.00			1.50	0.90	40.50	
							TOTAL			503.82	Cum

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
5	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.No.113, I.No.15.1 of PW, P&IWTD S.R 2016-17)										
	CULVERTS										Dt:06/06/18
	CULVERT 1			2.00	5.00				0.90	9.00	
	CULVERT 2			2.00	5.00				0.90	9.00	
	CULVERT 3			2.00	5.00				0.90	9.00	
	CULVERT 4			2.00	5.50				0.90	9.90	
	CULVERT 5			2.00	5.00				0.90	9.00	
	CULVERT 6			2.00	5.20				0.90	9.36	
	CULVERT 7			2.00	5.60				0.90	10.08	
	CULVERT 8			2.00	5.40				0.90	9.72	
	CULVERT 9			2.00	5.30				0.90	9.54	
	L shape Road										
	0.00	30.00		2.00	30.00				0.68	40.80	
	30.00	60.00		2.00	30.00				0.68	40.80	
	60.00	90.00		2.00	30.00				0.68	40.80	
	90.00	120.00		2.00	30.00				0.68	40.80	
	120.00	150.00		2.00	30.00				0.68	40.80	
	Dasarahalli Main Road										
	RHS										
	0.00	30.00		2.00	30.00				0.90	54.00	
	30.00	60.00		2.00	30.00				0.90	54.00	
	60.00	90.00		2.00	30.00				0.90	54.00	
	90.00	120.00		2.00	30.00				0.90	54.00	
	120.00	150.00		2.00	30.00				0.90	54.00	
	LHS										
	0.00	30.00		2.00	30.00				0.90	54.00	
	30.00	60.00		2.00	30.00				0.90	54.00	
	60.00	90.00		2.00	30.00				0.90	54.00	
	90.00	120.00		2.00	30.00				0.90	54.00	
	120.00	150.00		2.00	30.00				0.90	54.00	
							TOTAL			828.60	Sqm

06/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
6	KSRB 4-1.6. Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.6 of PW,P&IWTD S R 2016-17)										Dt:18/06/18
	CULVERTS										
	CULVERT 1			2.00	5.00			0.45	0.10	0.45	
	CULVERT 2			2.00	5.00			0.45	0.10	0.45	
	CULVERT 3			2.00	5.00			0.45	0.10	0.45	
	CULVERT 4			2.00	5.50			0.45	0.10	0.50	
	CULVERT 5			2.00	5.00			0.45	0.10	0.45	
	CULVERT 6			2.00	5.20			0.45	0.10	0.47	
	CULVERT 7			2.00	5.60			0.45	0.10	0.50	
	CULVERT 8			2.00	5.40			0.45	0.10	0.49	
	CULVERT 9			2.00	5.30			0.45	0.10	0.48	
	L shape Road										
	0.00	30.00		2.00	30.00			0.45	0.10	2.70	
	30.00	60.00		2.00	30.00			0.45	0.10	2.70	
	60.00	90.00		2.00	30.00			0.45	0.10	2.70	
	90.00	120.00		2.00	30.00			0.45	0.10	2.70	
	120.00	150.00		2.00	30.00			0.45	0.10	2.70	
	Dasarahalli Main Road										
	RHS										
	0.00	30.00		2.00	30.00			0.45	0.10	2.70	
	30.00	60.00		2.00	30.00			0.45	0.10	2.70	
	60.00	90.00		2.00	30.00			0.45	0.10	2.70	
	90.00	120.00		2.00	30.00			0.45	0.10	2.70	
	120.00	150.00		2.00	30.00			0.45	0.10	2.70	
	LHS										
	0.00	30.00		2.00	30.00			0.45	0.10	2.70	
	30.00	60.00		2.00	30.00			0.45	0.10	2.70	
	60.00	90.00		2.00	30.00			0.45	0.10	2.70	
	90.00	120.00		2.00	30.00			0.45	0.10	2.70	
	120.00	150.00		2.00	30.00			0.45	0.10	2.70	
							TOTAL			44.73	Cum

18/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
7	Providing and fixing RCC Precast cover slab of 100mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)										
	L shape Road										Dt: 27/06/18
	0.00	30.00		1.00	30.00			1.50		45.00	
	30.00	60.00		1.00	30.00			1.50		45.00	
	60.00	90.00		1.00	30.00			1.50		45.00	
	90.00	120.00		1.00	30.00			1.50		45.00	
	120.00	150.00		1.00	30.00			1.50		45.00	
	Dasarahalli Main Road										
	RHS										
	0.00	30.00		1.00	30.00			1.50		45.00	
	30.00	60.00		1.00	30.00			1.50		45.00	
	60.00	90.00		1.00	30.00			1.50		45.00	
	90.00	120.00		1.00	30.00			1.50		45.00	
	120.00	150.00		1.00	30.00			1.50		45.00	
	LHS										
	0.00	30.00		1.00	30.00			1.50		45.00	
	30.00	60.00		1.00	30.00			1.50		45.00	
	60.00	90.00		1.00	30.00			1.50		45.00	
	90.00	120.00		1.00	30.00			1.50		45.00	
	120.00	150.00		1.00	30.00			1.50		45.00	
							TOTAL			675.00	Sqm

27/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

KEYS CONSULTANTS
Consultant

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
8	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)									Dt: 23/06/18
	CULVERTS									
	CULVERT 1		1.00	5.00			1.50		7.50	
	CULVERT 2		1.00	5.00			1.50		7.50	
	CULVERT 3		1.00	5.00			1.50		7.50	
	CULVERT 4		1.00	5.50			1.50		8.25	
	CULVERT 5		1.00	5.00			1.50		7.50	
	CULVERT 6		1.00	5.20			1.50		7.80	
	CULVERT 7		1.00	5.60			1.50		8.40	
	CULVERT 8		1.00	5.40			1.50		8.10	
	CULVERT 9		1.00	5.30			1.50		7.95	
						TOTAL			70.50	Sqm

23/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
9	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including fixing curing etc,. Complete. 7.5cms thick (P.No.25, I.No.5.31.1 of PW, P&IWTD SR 2016-17)										Dt: 26/05/18
	FOR BS SLAB DRAIN										
	MARIYANNA PALYA										
	CROSS ROAD 1										
	LHS										
	0.00	30.00	L/S	1.00	30.00			1.80		54.00	
	30.00	50.00	L/S	1.00	20.00			1.80		36.00	
	RHS										
	0.00	30.00	L/S	1.00	30.00			1.80		54.00	
	30.00	54.00	L/S	1.00	24.00			1.80		43.20	
	CROSS ROAD 2										
	LHS										
	0.00	30.00	L/S	1.00	30.00			1.80		54.00	
	30.00	54.00	L/S	1.00	24.00			1.80		43.20	
	RHS										
	0.00	30.00	L/S	1.00	30.00			1.80		54.00	
	30.00	60.00	L/S	1.00	30.00			1.80		54.00	
	60.00	68.00	L/S	1.00	8.00			1.80		14.40	
	CROSS ROAD 3										
	LHS										
	0.00	30.00	L/S	1.00	30.00			1.80		54.00	
	30.00	45.00	L/S	1.00	15.00			1.80		27.00	
	CROSS ROAD 4										
	RHS										
	0.00	30.00	L/S	1.00	30.00			1.35		40.50	
	30.00	54.00	L/S	1.00	24.00			1.35		32.40	
	CROSS ROAD 5										
	LHS										
	0.00	30.00	L/S	1.00	30.00			1.80		54.00	
	30.00	60.00	L/S	1.00	30.00			1.80		54.00	
	60.00	90.00	L/S	1.00	30.00			1.80		54.00	
							TOTAL			722.70	Sqm

26/05/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-26

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
10	KSRB 4-1.2: Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I No 4.2 of PW,P&IWTD S.R 2016-17)										Dt: 18/05/18
	BED CONCRETE										
	CULVERTS										
	CULVERT 1			1.00	5.00			1.50	0.15	1.13	
	CULVERT 2			1.00	5.00			1.50	0.15	1.13	
	CULVERT 3			1.00	5.00			1.50	0.15	1.13	
	CULVERT 4			1.00	5.50			1.50	0.15	1.24	
	CULVERT 5			1.00	5.00			1.50	0.15	1.13	
	CULVERT 6			1.00	5.20			1.50	0.15	1.17	
	CULVERT 7			1.00	5.60			1.50	0.15	1.26	
	CULVERT 8			1.00	5.40			1.50	0.15	1.22	
	CULVERT 9			1.00	5.30			1.50	0.15	1.19	
	L shape Road										
	0.00	30.00		2.00	30.00			0.45	0.15	4.05	
	30.00	60.00		2.00	30.00			0.45	0.15	4.05	
	60.00	90.00		2.00	30.00			0.45	0.15	4.05	
	90.00	120.00		2.00	30.00			0.45	0.15	4.05	
	120.00	150.00		2.00	30.00			0.45	0.15	4.05	
	CC Road										
	Cross Road-1										
	0.00	30.00		1.00	30.00			3.20	0.15	14.40	
	30.00	60.00		1.00	30.00			3.20	0.15	14.40	
	60.00	90.00		1.00	30.00			3.20	0.15	14.40	
	90.00	120.00		1.00	30.00			3.20	0.15	14.40	
	120.00	140.00		1.00	20.00			3.20	0.15	9.60	
	140.00	170.00		1.00	30.00			3.20	0.15	14.40	
								TOTAL		**112.43**	**Cum**

18/05/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

REJIS CONSULTANTS Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
11	Cement concrete pavement.Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with 25mm and down size graded granite metal coarse aggregates and fine aggregtes , with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 , mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades as per drawing complete as per specifications. - M30 (at 360Kg per cum coarse aggregate @ 0.69cum and fine aggregate @ 0.46cum) ((P.No.177, I.No.22.6.1 of PW,P&IWTD SR 2016-17)										
	CC Road										Dt:08/06/18
	Cross Road-1										
	0.00	30.00		1.00	30.00			3.20	0.10	9.60	
	30.00	60.00		1.00	30.00			3.20	0.10	9.60	
	60.00	90.00		1.00	30.00			3.20	0.10	9.60	
	90.00	120.00		1.00	30.00			3.20	0.10	9.60	
	120.00	140.00		1.00	20.00			3.20	0.10	6.40	
	140.00	170.00		1.00	30.00			3.20	0.10	9.60	
							TOTAL			**54.40**	**Cum**

08/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Consultant

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : - 20.Improvements to Balance Roads, and Drains at Dasarahalli Village, Dasarahalli Colony, Mariyyanapalya and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
12	Vaccum de-watering with vaccum pump and suction mat and compaction with skin floater clubbed with floating disc including cost of generator, HOM of machinery, Screed Vibratory, Power Floater, blade and disc etc., with all lead and lift (P.No.177, I.No.22.7 of PW, P&IWTD SR 2016-17)										
	CC Road										Dt:08/06/18
	Cross Road-1										
	0.00	30.00		1.00	30.00			3.20		96.00	
	30.00	60.00		1.00	30.00			3.20		96.00	
	60.00	90.00		1.00	30.00			3.20		96.00	
	90.00	120.00		1.00	30.00			3.20		96.00	
	120.00	140.00		1.00	20.00			3.20		64.00	
	140.00	170.00		1.00	30.00			3.20		96.00	
							TOTAL			544.00	Sqm

08/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Consultant

Assistant Engineer

Assistant Executive Engineer

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of the Work : 21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BYATARAYANAPURA DIVISION

MEASUREMENT SHEET

1st & Part bill

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work										
	DESILT										Dt: 05/06/18
	Bhuvaneshwarinagar										
	Maruthi Nagar 2nd Main										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	103.00		1.00	13.00			0.60	0.45	3.51	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	103.00		1.00	13.00			0.60	0.45	3.51	
	C Cross Road										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	58.00		1.00	13.00			0.60	0.45	3.51	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	58.00		1.00	13.00			0.60	0.45	3.51	
	B Cross Road										
	LHS										
	0.00	15.00		1.00	15.00			0.70	0.40	4.20	
	15.00	30.00		1.00	15.00			0.70	0.40	4.20	
	30.00	38.00		1.00	8.00			0.70	0.40	2.24	
	RHS										
	0.00	15.00		1.00	15.00			0.70	0.40	4.20	
	15.00	30.00		1.00	15.00			0.70	0.40	4.20	
	30.00	38.00		1.00	8.00			0.70	0.40	2.24	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತ
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	A Cross Road										Dt: 05/06/18
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	Sonnappa Layout 1st Cross										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	135.00		1.00	15.00			0.60	0.45	4.05	
	135.00	150.00		1.00	15.00			0.60	0.45	4.05	
	150.00	165.00		1.00	15.00			0.60	0.45	4.05	
	165.00	180.00		1.00	15.00			0.60	0.45	4.05	
	180.00	195.00		1.00	15.00			0.60	0.45	4.05	
	195.00	210.00		1.00	15.00			0.60	0.45	4.05	
	210.00	222.00		1.00	12.00			0.60	0.45	3.24	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	135.00		1.00	15.00			0.60	0.45	4.05	
	135.00	150.00		1.00	15.00			0.60	0.45	4.05	
	150.00	165.00		1.00	15.00			0.60	0.45	4.05	
	165.00	180.00		1.00	15.00			0.60	0.45	4.05	
	180.00	195.00		1.00	15.00			0.60	0.45	4.05	
	195.00	210.00		1.00	15.00			0.60	0.45	4.05	
	210.00	222.00		1.00	12.00			0.60	0.45	3.24	
	Bhuvaneshwari Nagar 5th Cross										
	LHS										

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

Assistant Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2.

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	Dt:05/06/18
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	135.00		1.00	15.00			0.60	0.45	4.05	
	135.00	150.00		1.00	15.00			0.60	0.45	4.05	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	135.00		1.00	15.00			0.60	0.45	4.05	
	135.00	150.00		1.00	15.00			0.60	0.45	4.05	
	Bhuvaneshwari Nagar 6th Cross										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	135.00		1.00	15.00			0.60	0.45	4.05	
	135.00	140.00		1.00	5.00			0.60	0.45	1.35	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	135.00		1.00	15.00			0.60	0.45	4.05	
	135.00	140.00		1.00	5.00			0.60	0.45	1.35	
	Bhuvaneshwari Nagar 7th Cross										

CONSULTANTS

06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										Dt: 05/06/18
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	128.00		1.00	8.00			0.60	0.45	2.16	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	128.00		1.00	8.00			0.60	0.45	2.16	
	Bhuvaneshwari Nagar 8th Cross										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	121.00		1.00	1.00			0.60	0.45	0.27	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	90.00		1.00	15.00			0.60	0.45	4.05	
	90.00	105.00		1.00	15.00			0.60	0.45	4.05	
	105.00	120.00		1.00	15.00			0.60	0.45	4.05	
	120.00	121.00		1.00	1.00			0.60	0.45	0.27	
	Bhuvaneshwari Nagar 9th Cross										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	

CONSULTANT

Consultant

05/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	Dt: 05/06/18
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	88.00		1.00	13.00			0.60	0.45	3.51	
	RHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	75.00		1.00	15.00			0.60	0.45	4.05	
	75.00	88.00		1.00	13.00			0.60	0.45	3.51	
	Cross Road 1										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	45.00		1.00	15.00			0.60	0.45	4.05	
	45.00	60.00		1.00	15.00			0.60	0.45	4.05	
	60.00	73.00		1.00	13.00			0.60	0.45	3.51	
	13th Cross Road										
	LHS										
	0.00	15.00		1.00	15.00			0.60	0.45	4.05	
	15.00	30.00		1.00	15.00			0.60	0.45	4.05	
	30.00	40.00		1.00	10.00			0.60	0.45	2.70	
	Culvert-1			1.00	6.00			1.70	1.05	10.71	
	Culvert-2			1.00	6.10			1.70	1.05	10.89	
								TOTAL		643.09	Cum

05/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TEMS CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-1

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
2	KSRB 4-1.2. Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892 cum and fine aggregates @ 0.465 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.2 of PW,P&IWTD S.R 2016-17)									
	Culvert-1		1.00	6.00			1.70	0.15	1.53	Dt:11/06/18
	Culvert-2		1.00	6.10			1.70	0.15	1.56	
						TOTAL			3.09	Cum

11/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
3	KSRB 5.2-3: Providing and constructing granite size stone masonry in foundation cement mortor 1:6, stone hammered dressed in courses not less than 20cms high, bond stones at 2m. apart in each course including cost of materials, labour, curing complete as per specifications. Specifcation No. KBS 5.1.13. (P.No.23, I.No.5.6 of PW, P&IWTD S.R 2016-17)									
	Culvert-1		2.00	6.00			0.45	0.90	4.86	Dt: 23/06/18
	Culvert-2		2.00	6.10			0.45	0.90	4.94	
						TOTAL			9.80	Cum

23/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ [illegible]

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike										
Bytarayanapura Division										
Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620										
Name of Agency :- Sri. M. S. Venkatesh										
Bill No :- 1st RA Bill										
Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.										
BOQ Item No	Description Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4	KSRB 15.1.1 Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications. (P.No.113, I.No.15.1 of PW, P&IWTD S.R 2016-17)									
	Culvert-1		2.00	6.00				0.90	10.80	Dt: 25/06/18
	Culvert-2		2.00	6.10				0.90	10.98	
						TOTAL			21.78	Sqm

25/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
5	KSRB 4-1.6 Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.459 cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. Specification No. KBS 4.1, 4.2. (P.No.12, I.No.4.6 of PW,P&IWTD S.R 2016-17)									
	Culvert-1		2.00	6.00			0.45	0.10	0.54	Dt : 25/06/18
	Culvert-2		2.00	6.10			0.45	0.10	0.55	
						TOTAL			1.09	Cum

25/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

TES'S CONSULTANTS

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage	Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
6	Providing and fixing RCC Precast cover slab of 250mm thick for drain in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-charge. (Data Rate)									
	Culvert-1		1.00	6.00			1.50		9.00	Dt: 26/06/18
	Culvert-2		1.00	6.10			1.50		9.15	
							TOTAL		18.15	Sqm

26/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
7	KSRRB M300-52.2. Scarifying Existing Bituminous surface to a depth of 50mm by Mechanical Means. Scarifying the existing bituminous road surface to a depth of 50mm and disposal of scarified material and complete as per specifications. MORTH Specification No. 305.4.3 (P.No.148, I.No.19.59 of PW,P&IWTD S.R 2016-17)										
	Bhuvaneshwari Nagar 6th Cross										Dt: 26/06/18
	0.00	15.00		1.00	15.00	6.30	6.30	6.30		94.50	
	15.00	30.00		1.00	15.00	6.30	5.10	5.70		85.50	
	30.00	45.00		1.00	15.00	5.10	5.10	5.10		76.50	
	45.00	60.00		1.00	15.00	5.10	5.70	5.40		81.00	
	60.00	75.00		1.00	15.00	5.70	5.70	5.70		85.50	
	75.00	90.00		1.00	15.00	5.70	6.60	6.15		92.25	
	90.00	105.00		1.00	15.00	6.60	6.60	6.60		99.00	
	105.00	120.00		1.00	15.00	6.60	5.50	6.05		90.75	
	120.00	135.00		1.00	15.00	5.50	5.50	5.50		82.50	
	135.00	140.00		1.00	5.00	5.50	7.00	6.25		31.25	
	Bhuvaneshwari Nagar 7th Cross										
	0.00	15.00		1.00	15.00	7.60	7.60	7.60		114.00	
	15.00	30.00		1.00	15.00	7.60	5.20	6.40		96.00	
	30.00	45.00		1.00	15.00	5.20	5.20	5.20		78.00	
	45.00	60.00		1.00	15.00	5.20	5.50	5.35		80.25	
	60.00	75.00		1.00	15.00	5.50	5.50	5.50		82.50	
	75.00	90.00		1.00	15.00	5.50	5.30	5.40		81.00	
	90.00	105.00		1.00	15.00	5.30	5.30	5.30		79.50	
	105.00	120.00		1.00	15.00	5.30	5.30	5.30		79.50	
	120.00	128.00		1.00	8.00	5.30	5.30	5.30		42.40	
								TOTAL		1551.90	

26/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
8	KSRRB M300-14. Excavation for roadwork in soil with hydraulic excavator of 0.90 cum bucket capacity including cutting and loading in tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transporting to embankment location and complete as per specifications. MORTH Specification No.301 (P.No.143, I.No.19.14 of PW,P&IWTD S.R 2016-17)										
	Maruthi Nagar 2nd Main										Dt:27/06/18
	0.00	15.00		1.00	15.00	4.60	4.60	4.60	0.20	13.80	
	15.00	30.00		1.00	15.00	4.60	5.00	4.80	0.20	14.40	
	30.00	45.00		1.00	15.00	5.00	5.00	5.00	0.20	15.00	
	45.00	60.00		1.00	15.00	5.00	4.70	4.85	0.20	14.55	
	60.00	75.00		1.00	15.00	4.70	4.70	4.70	0.20	14.10	
	75.00	90.00		1.00	15.00	4.70	4.80	4.75	0.20	14.25	
	90.00	103.00		1.00	13.00	4.80	4.70	4.75	0.20	12.35	
	C Cross Road										
	0.00	15.00		1.00	15.00	5.00	5.00	5.00	0.20	15.00	
	15.00	30.00		1.00	15.00	5.00	5.20	5.10	0.20	15.30	
	30.00	45.00		1.00	15.00	5.20	5.20	5.20	0.20	15.60	
	45.00	58.00		1.00	13.00	5.20	5.10	5.15	0.20	13.39	
	B Cross Road										
	0.00	15.00		1.00	15.00	6.40	6.40	6.40	0.20	19.20	
	15.00	30.00		1.00	15.00	6.40	4.80	5.60	0.20	16.80	
	30.00	38.00		1.00	8.00	4.80	5.00	4.90	0.20	7.84	
	A Cross Road										
	0.00	15.00		1.00	15.00	4.50	4.50	4.50	0.20	13.50	
	15.00	30.00		1.00	15.00	4.50	4.50	4.50	0.20	13.50	
	30.00	45.00		1.00	15.00	4.50	4.20	4.35	0.20	13.05	
	Sonnappa Layout 1st Cross										
	0.00	15.00		1.00	15.00	6.70	6.70	6.70	0.20	20.10	
	15.00	30.00		1.00	15.00	6.70	5.20	5.95	0.20	17.85	
	30.00	45.00		1.00	15.00	5.20	5.20	5.20	0.20	15.60	
	45.00	60.00		1.00	15.00	5.20	5.20	5.20	0.20	15.60	
	60.00	75.00		1.00	15.00	5.20	5.20	5.20	0.20	15.60	
	75.00	90.00		1.00	15.00	5.20	5.20	5.20	0.20	15.60	
	90.00	105.00		1.00	15.00	5.20	5.20	5.20	0.20	15.60	
	105.00	120.00		1.00	15.00	5.20	5.60	5.40	0.20	16.20	
	120.00	135.00		1.00	15.00	5.60	5.60	5.60	0.20	16.80	
	135.00	150.00		1.00	15.00	5.60	6.00	5.80	0.20	17.40	
	150.00	165.00		1.00	15.00	6.00	6.00	6.00	0.20	18.00	
	165.00	180.00		1.00	15.00	6.00	5.60	5.80	0.20	17.40	
	180.00	195.00		1.00	15.00	5.60	5.60	5.60	0.20	16.80	
	195.00	210.00		1.00	15.00	5.60	5.60	5.60	0.20	16.80	
	210.00	222.00		1.00	12.00	5.60	4.40	5.00	0.20	12.00	
	Bhuvaneshwari Nagar 8th Cross										
	0.00	15.00		1.00	15.00			1.50	0.20	4.50	

27/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	15.00	30.00		1.00	15.00			1.50	0.20	4.50	Dt: 27/06/18
	30.00	45.00		1.00	15.00			1.50	0.20	4.50	
	45.00	60.00		1.00	15.00			1.50	0.20	4.50	
	60.00	75.00		1.00	15.00			1.50	0.20	4.50	
	75.00	90.00		1.00	15.00			1.50	0.20	4.50	
	90.00	105.00		1.00	15.00			1.50	0.20	4.50	
	105.00	120.00		1.00	15.00			1.50	0.20	4.50	
	120.00	121.00		1.00	1.00			1.50	0.20	0.30	
	Bhuvaneshwari Nagar 9th Cross										
	0.00	15.00		1.00	15.00			1.50	0.20	4.50	
	15.00	30.00		1.00	15.00			1.50	0.20	4.50	
	30.00	45.00		1.00	15.00			1.50	0.20	4.50	
	45.00	60.00		1.00	15.00			1.50	0.20	4.50	
	60.00	75.00		1.00	15.00			1.50	0.20	4.50	
	75.00	88.00		1.00	13.00			1.50	0.20	3.90	
	Cross Road 1										
	0.00	15.00		1.00	15.00	5.60	5.60	5.60	0.20	16.80	
	15.00	30.00		1.00	15.00	5.60	5.60	5.60	0.20	16.80	
	30.00	45.00		1.00	15.00	5.60	5.60	5.60	0.20	16.80	
	45.00	60.00		1.00	15.00	5.60	6.00	5.80	0.20	17.40	
	60.00	73.00		1.00	13.00	6.00	6.40	6.20	0.20	16.12	
	Cross Road 2										
	0.00	15.00		1.00	15.00	4.70	4.70	4.70	0.20	14.10	
	15.00	30.00		1.00	15.00	4.70	5.70	5.20	0.20	15.60	
	30.00	45.00		1.00	15.00	5.70	5.70	5.70	0.20	17.10	
	45.00	60.00		1.00	15.00	5.70	5.20	5.45	0.20	16.35	
	13th Cross Road										
	0.00	15.00		1.00	15.00	4.80	4.80	4.80	0.20	14.40	
	15.00	30.00		1.00	15.00	4.80	5.30	5.05	0.20	15.15	
	30.00	40.00		1.00	10.00	5.30	5.30	5.30	0.20	10.60	
								TOTAL		738.90	Cum

27/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂ

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
9	KSRRB M 400-17, Providing, laying, spreading and compacting graded stone aggregate to wet mix macadam specification including premixing the Material with water at OMC in mechaniqal mix plant carriage ' of mixed Material by tipper to site, laying in uniform layers with paver in sub- base/ base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (P.No.158, I No.20.18 of PW,P&IWTD SR 2016-17)										
	Maruthi Nagar 2nd Main										Dt : 28/06/18
	0.00	15.00		1	15.00			4.60	0.23	15.87	
	15.00	30.00		1	15.00			4.80	0.23	16.56	
	30.00	45.00		1	15.00			5.00	0.23	17.25	
	45.00	60.00		1	15.00			4.85	0.23	16.73	
	60.00	75.00		1	15.00			4.70	0.23	16.22	
	75.00	90.00		1	15.00			4.75	0.23	16.39	
	90.00	103.00		1	13.00			4.75	0.23	14.20	
	C Cross Road										
	0.00	15.00		1	15.00			5.00	0.23	17.25	
	15.00	30.00		1	15.00			5.10	0.23	17.60	
	30.00	45.00		1	15.00			5.20	0.23	17.94	
	45.00	58.00		1	13.00			5.15	0.23	15.40	
	B Cross Road										
	0.00	15.00		1	15.00			6.40	0.23	22.08	
	15.00	30.00		1	15.00			5.60	0.23	19.32	
	30.00	38.00		1	8.00			4.90	0.23	9.02	
	A Cross Road										
	0.00	15.00		1	15.00			4.50	0.23	15.53	
	15.00	30.00		1	15.00			4.50	0.23	15.53	
	30.00	45.00		1	15.00			4.35	0.23	15.01	
	Sonnappa Layout 1st Cross										
	0.00	15.00		1	15.00			6.70	0.23	23.12	
	15.00	30.00		1	15.00			5.95	0.23	20.53	
	30.00	45.00		1	15.00			5.20	0.23	17.94	
	45.00	60.00		1	15.00			5.20	0.23	17.94	
	60.00	75.00		1	15.00			5.20	0.23	17.94	
	75.00	90.00		1	15.00			5.20	0.23	17.94	
	90.00	105.00		1	15.00			5.20	0.23	17.94	
	105.00	120.00		1	15.00			5.40	0.23	18.63	
	120.00	135.00		1	15.00			5.60	0.23	19.32	
	135.00	150.00		1	15.00			5.80	0.23	20.01	
	150.00	165.00		1	15.00			6.00	0.23	20.70	
	165.00	180.00		1	15.00			5.80	0.23	20.01	
	180.00	195.00		1	15.00			5.60	0.23	19.32	
	195.00	210.00		1	15.00			5.60	0.23	19.32	
	210.00	222.00		1	12.00			5.00	0.23	13.80	

CONSULTANTS
Consultant

28/06/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	Bhuvaneshwari Nagar 8th Cross										Dt: 28/06/18
	0.00	15.00		1	15.00			1.50	0.23	5.18	
	15.00	30.00		1	15.00			1.50	0.23	5.18	
	30.00	45.00		1	15.00			1.50	0.23	5.18	
	45.00	60.00		1	15.00			1.50	0.23	5.18	
	60.00	75.00		1	15.00			1.50	0.23	5.18	
	75.00	90.00		1	15.00			1.50	0.23	5.18	
	90.00	105.00		1	15.00			1.50	0.23	5.18	
	105.00	120.00		1	15.00			1.50	0.23	5.18	
	120.00	121.00		1	1.00			1.50	0.23	0.35	
	Bhuvaneshwari Nagar 9th Cross										
	0.00	15.00		1	15.00			1.50	0.23	5.18	
	15.00	30.00		1	15.00			1.50	0.23	5.18	
	30.00	45.00		1	15.00			1.50	0.23	5.18	
	45.00	60.00		1	15.00			1.50	0.23	5.18	
	60.00	75.00		1	15.00			1.50	0.23	5.18	
	75.00	88.00		1	13.00			1.50	0.23	4.49	
	Cross Road 1										
	0.00	15.00		1	15.00			5.60	0.23	19.32	
	15.00	30.00		1	15.00			5.60	0.23	19.32	
	30.00	45.00		1	15.00			5.60	0.23	19.32	
	45.00	60.00		1	15.00			5.80	0.23	20.01	
	60.00	73.00		1	13.00			6.20	0.23	18.54	
	Cross Road 2										
	0.00	15.00		1	15.00			4.70	0.23	16.22	
	15.00	30.00		1	15.00			5.20	0.23	17.94	
	30.00	45.00		1	15.00			5.70	0.23	19.67	
	45.00	60.00		1	15.00			5.45	0.23	18.80	
	13th Cross Road										
	0.00	15.00		1	15.00			4.80	0.23	16.56	
	15.00	30.00		1	15.00			5.05	0.23	17.42	
	30.00	40.00		1	10.00			5.30	0.23	12.19	
							TOTAL			849.74	Cum

28/06/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-2

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

Name Of work : -21.Improvements to Balance Roads, and Drains at Bhuvaneshwarinagara, Maruthi Layout and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
10	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kg\sqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&IWTD SR 2016-17)										
	Maruthi Nagar 2nd Main										Dt:17/07/18
	0.00	15.00		1	15.00			4.60		69.00	
	15.00	30.00		1	15.00			4.80		72.00	
	30.00	45.00		1	15.00			5.00		75.00	
	45.00	60.00		1	15.00			4.85		72.75	
	60.00	75.00		1	15.00			4.70		70.50	
	75.00	90.00		1	15.00			4.75		71.25	
	90.00	103.00		1	13.00			4.75		61.75	
	C Cross Road										
	0.00	15.00		1	15.00			5.00		75.00	
	15.00	30.00		1	15.00			5.10		76.50	
	30.00	45.00		1	15.00			5.20		78.00	
	45.00	58.00		1	13.00			5.15		66.95	
	B Cross Road										
	0.00	15.00		1	15.00			6.40		96.00	
	15.00	30.00		1	15.00			5.60		84.00	
	30.00	38.00		1	8.00			4.90		39.20	
	A Cross Road										
	0.00	15.00		1	15.00			4.50		67.50	
	15.00	30.00		1	15.00			4.50		67.50	
	30.00	45.00		1	15.00			4.35		65.25	
	Sonnappa Layout 1st Cross										
	0.00	15.00		1	15.00			6.70		100.50	
	15.00	30.00		1	15.00			5.95		89.25	
	30.00	45.00		1	15.00			5.20		78.00	
	45.00	60.00		1	15.00			5.20		78.00	
	60.00	75.00		1	15.00			5.20		78.00	
	75.00	90.00		1	15.00			5.20		78.00	
	90.00	105.00		1	15.00			5.20		78.00	
	105.00	120.00		1	15.00			5.40		81.00	
	120.00	135.00		1	15.00			5.60		84.00	
	135.00	150.00		1	15.00			5.80		87.00	
	150.00	165.00		1	15.00			6.00		90.00	
	165.00	180.00		1	15.00			5.80		87.00	
	180.00	195.00		1	15.00			5.60		84.00	
	195.00	210.00		1	15.00			5.60		84.00	
	210.00	222.00		1	12.00			5.00		60.00	
	Bhuvaneshwari Nagar 8th										

TEXAS CONSULTANTS Consultants

17/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	75.00	90.00		1.00	15.00	4.60	4.35	4.48	0.25	16.78	Dt:20/07/18
	90.00	105.00		1.00	15.00	4.35	4.50	4.43	0.25	16.59	
	105.00	120.00		1.00	15.00	4.50	4.50	4.50	0.25	16.88	
	120.00	135.00		1.00	15.00	4.50	4.00	4.25	0.25	15.94	
	135.00	150.00		1.00	15.00	4.00	4.20	4.10	0.25	15.38	
	150.00	165.00		1.00	15.00	4.20	4.80	4.50	0.25	16.88	
	165.00	180.00		1.00	15.00	4.80	4.90	4.85	0.25	18.19	
	180.00	195.00		1.00	15.00	4.90	6.00	5.45	0.25	20.44	
	195.00	210.00		1.00	15.00	6.00	4.60	5.30	0.25	19.88	
	210.00	217.70		1.00	7.70	4.60	4.60	4.60	0.25	8.85	
	217.70	227.70		1.00	10.00	4.60	4.60	4.60	0.25	11.50	
	MSR NORTH CITY 10TH A CROSS										
	0.00	15.00		1.00	15.00	3.85	4.10	3.98	0.25	14.91	
	15.00	30.00		1.00	15.00	4.10	4.60	4.35	0.25	16.31	
	30.00	45.00		1.00	15.00	4.60	4.35	4.48	0.25	16.78	
	45.00	51.30		1.00	6.30	4.35	5.80	5.08	0.25	7.99	
	MSR NORTH CITY 3RD MAIN										
	0.00	15.00		1.00	15.00	5.20	4.70	4.95	0.25	18.56	
	15.00	30.00		1.00	15.00	4.70	4.70	4.70	0.25	17.63	
	30.00	45.00		1.00	15.00	4.70	4.90	4.80	0.25	18.00	
	45.00	60.00		1.00	15.00	4.90	4.55	4.73	0.25	17.72	
	60.00	75.00		1.00	15.00	4.55	4.60	4.58	0.25	17.16	
	75.00	90.00		1.00	15.00	4.60	5.60	5.10	0.25	19.13	
	90.00	105.00		1.00	15.00	5.60	4.40	5.00	0.25	18.75	
	105.00	120.00		1.00	15.00	4.40	4.60	4.50	0.25	16.88	
	120.00	128.00		1.00	8.00	4.60	5.90	5.25	0.25	10.50	
	128.00	133.00		1.00	5.00	5.90	4.90	5.40	0.25	6.75	
							TOTAL			1709.91	Cum

20/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Consultant

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-24

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
4	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. As per MORTH specification clause No. 502 (P.No.161, I.No.21.6 of PW,P&IWTD SR 2016-17)										
	MSR NORTH CITY 5TH A CROSS										Dt:30/07/18
	0.00	15.00		1.00	15.00	5.90	4.60	5.25		78.75	
	15.00	30.00		1.00	15.00	4.60	4.77	4.69		70.28	
	30.00	39.60		1.00	9.60	4.77	5.00	4.89		46.90	
	MSR NORTH CITY 6TH CROSS										
	0.00	15.00		1.00	15.00	7.20	4.55	5.88		88.13	
	15.00	30.00		1.00	15.00	4.55	4.40	4.48		67.13	
	30.00	45.00		1.00	15.00	4.40	4.80	4.60		69.00	
	45.00	60.00		1.00	15.00	4.80	4.70	4.75		71.25	
	60.00	75.00		1.00	15.00	4.70	5.20	4.95		74.25	
	75.00	90.00		1.00	15.00	5.20	5.30	5.25		78.75	
	90.00	105.00		1.00	15.00	5.30	4.90	5.10		76.50	
	105.00	120.00		1.00	15.00	4.90	4.75	4.83		72.38	
	120.00	135.00		1.00	15.00	4.75	4.25	4.50		67.50	
	135.00	150.00		1.00	15.00	4.25	4.80	4.53		67.88	
	150.00	165.00		1.00	15.00	4.80	5.40	5.10		76.50	
	165.00	180.00		1.00	15.00	5.40	5.30	5.35		80.25	
	180.00	195.30		1.00	15.30	5.30	5.90	5.60		85.68	
	MSR NORTH CITY 6TH A CROSS										
	0.00	15.00		1.00	15.00	5.40	5.40	5.40		81.00	
	15.00	30.00		1.00	15.00	5.40	5.80	5.60		84.00	
	30.00	46.00		1.00	16.00	5.80	5.35	5.58		89.20	
	MSR NORTH CITY 7TH CROSS										

30/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	0.00	15.00		1.00	15.00	6.30	4.80	5.55		83.25	30/07/18
	15.00	30.00		1.00	15.00	4.80	4.75	4.78		71.63	
	30.00	45.00		1.00	15.00	4.75	4.70	4.73		70.88	
	45.00	60.00		1.00	15.00	4.70	4.60	4.65		69.75	
	60.00	75.00		1.00	15.00	4.60	4.35	4.48		67.13	
	75.00	90.00		1.00	15.00	4.35	4.50	4.43		66.38	
	90.00	105.00		1.00	15.00	4.50	4.20	4.35		65.25	
	105.00	120.00		1.00	15.00	4.20	4.50	4.35		65.25	
	120.00	135.00		1.00	15.00	4.50	4.45	4.48		67.13	
	135.00	150.00		1.00	15.00	4.45	4.80	4.63		69.38	
	150.00	165.00		1.00	15.00	4.80	5.10	4.95		74.25	
	165.00	180.00		1.00	15.00	5.10	5.10	5.10		76.50	
	180.00	195.00		1.00	15.00	5.10	6.10	5.60		84.00	
	MSR NORTH CITY 8TH CROSS										
	0.00	15.00		1.00	15.00	6.10	4.60	5.35		80.25	
	15.00	30.00		1.00	15.00	4.60	4.70	4.65		69.75	
	30.00	45.00		1.00	15.00	4.70	4.65	4.68		70.13	
	45.00	60.00		1.00	15.00	4.65	5.10	4.88		73.13	
	60.00	75.00		1.00	15.00	5.10	4.45	4.78		71.63	
	75.00	90.00		1.00	15.00	4.45	4.80	4.63		69.38	
	90.00	105.00		1.00	15.00	4.80	4.60	4.70		70.50	
	105.00	120.00		1.00	15.00	4.60	4.50	4.55		68.25	
	120.00	135.00		1.00	15.00	4.50	4.60	4.55		68.25	
	135.00	150.00		1.00	15.00	4.60	4.50	4.55		68.25	
	150.00	165.00		1.00	15.00	4.50	4.50	4.50		67.50	
	165.00	180.00		1.00	15.00	4.50	4.85	4.68		70.13	
	180.00	191.60		1.00	11.60	4.85	5.10	4.98		57.71	
	MSR NORTH CITY 8TH A CROSS										
	0.00	15.00		1.00	15.00	5.30	4.70	5.00		75.00	
	15.00	30.00		1.00	15.00	4.70	4.70	4.70		70.50	
	30.00	45.00		1.00	15.00	4.70	5.00	4.85		72.75	

TRUSS CONSULTANTS Consultant

30/09/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	45.00	60.00		1.00	15.00	5.00	4.65	4.83		72.38	30/07/18
	60.00	75.00		1.00	15.00	4.65	4.70	4.68		70.13	
	75.00	87.50		1.00	12.50	4.70	6.25	5.48		68.44	
	MSR NORTH CITY 9TH CROSS										31/07/18
	0.00	15.00		1.00	15.00	5.30	4.15	4.73		70.88	
	15.00	30.00		1.00	15.00	4.15	4.50	4.33		64.88	
	30.00	45.00		1.00	15.00	4.50	4.50	4.50		67.50	
	45.00	60.00		1.00	15.00	4.50	4.10	4.30		64.50	
	60.00	75.00		1.00	15.00	4.10	4.50	4.30		64.50	
	75.00	90.00		1.00	15.00	4.50	4.20	4.35		65.25	
	90.00	105.00		1.00	15.00	4.20	4.30	4.25		63.75	
	105.00	120.00		1.00	15.00	4.30	4.25	4.28		64.13	
	120.00	135.00		1.00	15.00	4.25	4.30	4.28		64.13	
	135.00	150.00		1.00	15.00	4.30	4.15	4.23		63.38	
	150.00	165.00		1.00	15.00	4.15	4.65	4.40		66.00	
	165.00	180.00		1.00	15.00	4.65	4.50	4.58		68.63	
	180.00	193.70		1.00	13.70	4.50	5.60	5.05		69.18	
	MSR NORTH CITY 9TH A CROSS										
	0.00	15.00		1.00	15.00	6.00	4.25	5.13		76.88	
	15.00	30.00		1.00	15.00	4.25	4.40	4.33		64.88	
	30.00	45.00		1.00	15.00	4.40	4.40	4.40		66.00	
	45.00	60.00		1.00	15.00	4.40	4.60	4.50		67.50	
	60.00	75.00		1.00	15.00	4.60	4.80	4.70		70.50	
	MSR NORTH CITY 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	4.60	5.30		79.50	
	15.00	30.00		1.00	15.00	4.60	5.25	4.93		73.88	
	30.00	45.00		1.00	15.00	5.25	4.70	4.98		74.63	
	45.00	60.00		1.00	15.00	4.70	4.80	4.75		71.25	
	60.00	75.00		1.00	15.00	4.80	4.60	4.70		70.50	

CONSULTANTS
Consultant

31/07/18
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24
Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	75.00	90.00		1.00	15.00	4.60	4.35	4.48		67.13	31/07/18
	90.00	105.00		1.00	15.00	4.35	4.50	4.43		66.38	
	105.00	120.00		1.00	15.00	4.50	4.50	4.50		67.50	
	120.00	135.00		1.00	15.00	4.50	4.00	4.25		63.75	
	135.00	150.00		1.00	15.00	4.00	4.20	4.10		61.50	
	150.00	165.00		1.00	15.00	4.20	4.80	4.50		67.50	
	165.00	180.00		1.00	15.00	4.80	4.90	4.85		72.75	
	180.00	195.00		1.00	15.00	4.90	6.00	5.45		81.75	
	195.00	210.00		1.00	15.00	6.00	4.60	5.30		79.50	
	210.00	217.70		1.00	7.70	4.60	4.60	4.60		35.42	
	217.70	227.70		1.00	10.00	4.60	4.60	4.60		46.00	
	MSR NORTH CITY 10TH A CROSS										
	0.00	15.00		1.00	15.00	3.85	4.10	3.98		59.63	
	15.00	30.00		1.00	15.00	4.10	4.60	4.35		65.25	
	30.00	45.00		1.00	15.00	4.60	4.35	4.48		67.13	
	45.00	51.30		1.00	6.30	4.35	5.80	5.08		31.97	
	MSR NORTH CITY 3RD MAIN										
	0.00	15.00		1.00	15.00	5.20	4.70	4.95		74.25	
	15.00	30.00		1.00	15.00	4.70	4.70	4.70		70.50	
	30.00	45.00		1.00	15.00	4.70	4.90	4.80		72.00	
	45.00	60.00		1.00	15.00	4.90	4.55	4.73		70.88	
	60.00	75.00		1.00	15.00	4.55	4.60	4.58		68.63	
	75.00	90.00		1.00	15.00	4.60	5.60	5.10		76.50	
	90.00	105.00		1.00	15.00	5.60	4.40	5.00		75.00	
	105.00	120.00		1.00	15.00	4.40	4.6	4.50		67.50	
	120.00	128.00		1.00	8.00	4.60	5.9	5.25		42.00	
	128.00	133.00		1.00	5.00	5.90	4.9	5.40		27.00	
							Total Qty			6839.65	Sqm

TEJUS CONSULTANTS Consultant

31/07/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description / Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
5	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications.MORTH / Chapter 5 (P.No.161 I.No.21.7 of PW,P&IWTD SR of 2016-17)										
	MSR NORTH CITY 5TH A CROSS										01/08/18
	0.00	15.00		1.00	15.00	5.90	4.60	5.25		78.75	
	15.00	30.00		1.00	15.00	4.60	4.77	4.69		70.28	
	30.00	39.60		1.00	9.60	4.77	5.00	4.89		46.90	
	MSR NORTH CITY 6TH CROSS										
	0.00	15.00		1.00	15.00	7.20	4.55	5.88		88.13	
	15.00	30.00		1.00	15.00	4.55	4.40	4.48		67.13	
	30.00	45.00		1.00	15.00	4.40	4.80	4.60		69.00	
	45.00	60.00		1.00	15.00	4.80	4.70	4.75		71.25	
	60.00	75.00		1.00	15.00	4.70	5.20	4.95		74.25	
	75.00	90.00		1.00	15.00	5.20	5.30	5.25		78.75	
	90.00	105.00		1.00	15.00	5.30	4.90	5.10		76.50	
	105.00	120.00		1.00	15.00	4.90	4.75	4.83		72.38	
	120.00	135.00		1.00	15.00	4.75	4.25	4.50		67.50	
	135.00	150.00		1.00	15.00	4.25	4.80	4.53		67.88	
	150.00	165.00		1.00	15.00	4.80	5.40	5.10		76.50	
	165.00	180.00		1.00	15.00	5.40	5.30	5.35		80.25	
	180.00	195.30		1.00	15.30	5.30	5.90	5.60		85.68	
	MSR NORTH CITY 6TH A CROSS										
	0.00	15.00		1.00	15.00	5.40	5.40	5.40		81.00	
	15.00	30.00		1.00	15.00	5.40	5.80	5.60		84.00	
	30.00	46.00		1.00	16.00	5.80	5.35	5.58		89.20	
	MSR NORTH CITY 7TH CROSS										

Consultant

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

01/08/18

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	Chainage										
	0.00	15.00		1.00	15.00	6.30	4.80	5.55		83.25	01/08/18
	15.00	30.00		1.00	15.00	4.80	4.75	4.78		71.63	
	30.00	45.00		1.00	15.00	4.75	4.70	4.73		70.88	
	45.00	60.00		1.00	15.00	4.70	4.60	4.65		69.75	
	60.00	75.00		1.00	15.00	4.60	4.35	4.48		67.13	
	75.00	90.00		1.00	15.00	4.35	4.50	4.43		66.38	
	90.00	105.00		1.00	15.00	4.50	4.20	4.35		65.25	
	105.00	120.00		1.00	15.00	4.20	4.50	4.35		65.25	
	120.00	135.00		1.00	15.00	4.50	4.45	4.48		67.13	
	135.00	150.00		1.00	15.00	4.45	4.80	4.63		69.38	
	150.00	165.00		1.00	15.00	4.80	5.10	4.95		74.25	
	165.00	180.00		1.00	15.00	5.10	5.10	5.10		76.50	
	180.00	195.00		1.00	15.00	5.10	6.10	5.60		84.00	
	MSR NORTH CITY 8TH CROSS										02/08/18
	0.00	15.00		1.00	15.00	6.10	4.60	5.35		80.25	
	15.00	30.00		1.00	15.00	4.60	4.70	4.65		69.75	
	30.00	45.00		1.00	15.00	4.70	4.65	4.68		70.13	
	45.00	60.00		1.00	15.00	4.65	5.10	4.88		73.13	
	60.00	75.00		1.00	15.00	5.10	4.45	4.78		71.63	
	75.00	90.00		1.00	15.00	4.45	4.80	4.63		69.38	
	90.00	105.00		1.00	15.00	4.80	4.60	4.70		70.50	
	105.00	120.00		1.00	15.00	4.60	4.50	4.55		68.25	
	120.00	135.00		1.00	15.00	4.50	4.60	4.55		68.25	
	135.00	150.00		1.00	15.00	4.60	4.50	4.55		68.25	
	150.00	165.00		1.00	15.00	4.50	4.50	4.50		67.50	
	165.00	180.00		1.00	15.00	4.50	4.85	4.68		70.13	
	180.00	191.60		1.00	11.60	4.85	5.10	4.98		57.71	
	MSR NORTH CITY 8TH A CROSS										
	0.00	15.00		1.00	15.00	5.30	4.70	5.00		75.00	
	15.00	30.00		1.00	15.00	4.70	4.70	4.70		70.50	
	30.00	45.00		1.00	15.00	4.70	5.00	4.85		72.75	
	45.00	60.00		1.00	15.00	5.00	4.65	4.83		72.38	

Consultant

02/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Assistant Executive Engineer

Bruhat Bengaluru Mahanagara Palike

Bytarayanapura Division

Job Code :- 005-16-000041, 005-16-000042, 005-16-000043,005-16-000044, 005-16-000045, 005-16-000046, 005-16-000047, 005-16-000048, 005-16-000049, 005-16-000050, 005-16-000051, 005-16-000019, 005-16-000020, 005-16-000021, 005-16-000022, 005-16-000023, 005-16-000024, 005-16-000025, 005-16-000026, 005-16-000027, 005-16-000028, 005-16-000029,005-16-000030. 26620

Name of Agency :- Sri. M. S. Venkatesh

Bill No :- 1st RA Bill

NAME OF WORK: 22.Improvements to Balance Roads, and Drains at MS Ramaiah North City, Rasool Sab Layout, Anam Enclave and Sorrounding Area in ward No 06 Thanisandra, Byatarayanapura Sub Division.

BOQ Item No	Description Chainage		Side	Nos	L	B1	B2	Avg width	Depth	Quantity	Remarks
	60.00	75.00		1.00	15.00	4.65	4.70	4.68		70.13	02/08/18
	75.00	87.50		1.00	12.50	4.70	6.25	5.48		68.44	
	MSR NORTH CITY 9TH CROSS										
	0.00	15.00		1.00	15.00	5.30	4.15	4.73		70.88	
	15.00	30.00		1.00	15.00	4.15	4.50	4.33		64.88	
	30.00	45.00		1.00	15.00	4.50	4.50	4.50		67.50	
	45.00	60.00		1.00	15.00	4.50	4.10	4.30		64.50	
	60.00	75.00		1.00	15.00	4.10	4.50	4.30		64.50	
	75.00	90.00		1.00	15.00	4.50	4.20	4.35		65.25	
	90.00	105.00		1.00	15.00	4.20	4.30	4.25		63.75	
	105.00	120.00		1.00	15.00	4.30	4.25	4.28		64.13	
	120.00	135.00		1.00	15.00	4.25	4.30	4.28		64.13	
	135.00	150.00		1.00	15.00	4.30	4.15	4.23		63.38	
	150.00	165.00		1.00	15.00	4.15	4.65	4.40		66.00	
	165.00	180.00		1.00	15.00	4.65	4.50	4.58		68.63	
	180.00	193.70		1.00	13.70	4.50	5.60	5.05		69.18	
	MSR NORTH CITY 9TH A CROSS										03/08/18
	0.00	15.00		1.00	15.00	6.00	4.25	5.13		76.88	
	15.00	30.00		1.00	15.00	4.25	4.40	4.33		64.88	
	30.00	45.00		1.00	15.00	4.40	4.40	4.40		66.00	
	45.00	60.00		1.00	15.00	4.40	4.60	4.50		67.50	
	60.00	75.00		1.00	15.00	4.60	4.80	4.70		70.50	
	MSR NORTH CITY 10TH CROSS										
	0.00	15.00		1.00	15.00	6.00	4.60	5.30		79.50	
	15.00	30.00		1.00	15.00	4.60	5.25	4.93		73.88	
	30.00	45.00		1.00	15.00	5.25	4.70	4.98		74.63	
	45.00	60.00		1.00	15.00	4.70	4.80	4.75		71.25	
	60.00	75.00		1.00	15.00	4.80	4.60	4.70		70.50	
	75.00	90.00		1.00	15.00	4.60	4.35	4.48		67.13	

EELUS CONSULTANTS

Consultant

03/08/18

ಸಹಾಯಕ ಅಭಿಯಂತರರು

ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು

Assistant Executive Engineer

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-26